Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2021-06-22-27** **Date: 05-08-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	10.1	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	12.3	
3	Specific Gravity	2.62	–
4	Bulk Density(Loose) (Kg/l)	1.48	–
5	Bulk Density(Compacted) (Kg/l)	1.53	–
6	Water Absorption(%)	0.18	–
7	Aggregate crushing Value(%)	24.1	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	23.9	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ಕೃಷ್ಣ ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL Pro Sig. Quality BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Scanned by CamScanner

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

QC ABSTRACT

NAME OF WORK: "Construction of Ward Office Bangalore One Library and Help Line Multipurpose Building in Abbigere in Ward No 12 Shettyhalli."

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Block(400*200*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
7	Block(400*100*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1

AE 5-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Scanned by CamScanner

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID	:	**CP-2021-06-22-27** **Date: 07-08-19**
Customer	:	Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address	:	Shettyhalli Sub Division, BBMP, Bangalore.
Project Name	:	"Construction of Ward Office Bangalore One Library and Help Line Multipurpose Building in Abbigere in Ward No 12 Shettyhalli."
Agency	:	Technical Manager (west), Karnataka Rural Infrastructure Development Limited, No.280, 59th Cross 17th C Maain Road, 3rd Y Block Rajaji Nagara, Bangaluru-560010
Customer's Reference	:	EE/DD/WO/370/19-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	06-08-19
Sample Type	:	Sunvik
Reference to BIS codes	:	IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.
Date of test	:	06-08-19

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe550	8	0.391	562	652	20.0%	Satisfactory	Satisfactory
2	Sunvik	Fe550	10	0.616	568	668	20.0%	Satisfactory	Satisfactory
3	Sunvik	Fe550	12	0.888	574	673	20.0%	Satisfactory	Satisfactory
4	Sunvik	Fe550	16	1.581	572	679	19.0%	Satisfactory	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರವರ
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ಕವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
End of Report

Scanned by CamScanner